
CARSON CITY, NEVADA REQUEST FOR BOARD ACTION



Date Submitted: September 6, 2007

Agenda Date Requested: September 20, 2007

Time Requested: 5 minutes

To: Mayor and Supervisors
From: Public Works Department

Subject Title: Action to accept Public Works recommendation on the "Carson City Freeway Phase 2A Utility Relocations, Colorado St., Saliman Rd., and Fairview Dr. /Linear Ditch Project" Contract #2006-074 and increase the Contingency Amount by \$15,545.49 and to accept the work as completed, to accept the Contract Summary as presented, and approve this Release of Final Payment in the amount of \$234,909.67, to RaPiD Construction, Inc

Staff Summary: This portion of the Carson City Freeway Phase 2A Utility Relocation Project, consisting of the relocation of utilities on Colorado St., S. Saliman Rd., and Fairview Dr. to Linear Ditch along the freeway corridor is now complete and the contractor is entitled to final payment. Additional contingency is requested as said project exceeded the approved amount due to adjustments resulting from 13 Work Order Directives correcting for field conditions.

Type of Action Requested: ((Check One)		
() Resolution	() Ord	dinance	
(**) Formal Action/moti	on ()Oth	ner (Specify)	
Does this Action Require a E	Business Imp	act Statement:	() Yes (X) No

Recommended Board Action: I move to accept Public Works recommendation on the "Carson City Freeway Phase 2A Utility Relocations, Colorado St., Saliman Rd., and Fairview Dr. /Linear Ditch Project" Contract #2006-074 and increase the Contingency Amount by \$15,545.49 and to accept the work as completed, to accept the Contract Summary as presented, and approve this Release of Final Payment in the amount of \$234,909.67, to RaPiD Construction, Inc.

Explanation for Recommended Board Action: This project is complete and the contractor is entitled to final payment.

Applicable Statute, Code, Policy, Rule or Regulation: Not applicable. Final payment approval by the Board of Supervisors is an internal requirement. State law does not require Board of Supervisors approval. The only final payment requirement is in NRS 338 and it requires that payment be made within 30 day from the completion of work or interest must be paid to the Contractor.

Fiscal Impact: Not to exceed an additional \$15,545.49.

Explanation of Impact: If approved the referenced Account(s) could be decreased by an additional \$15,536.49.

Funding Source: Water and Sewer NDOT By-Pass Funds as Provided in FY 2006/2007.

Initial Project Allocation: December 7, 2006, Contract Amount of \$1,567,765.10 and a Contingency Amount of \$156,776.51.

CARSON CITY, NEVADA REQUEST FOR BOARD ACTION

Alternatives: Provide Other Direction Pursuant to Board Action.

Supporting Material:

(Vote Recorded By)

Notice of Completion Contract Summary Memo from the Project Manager Change Orders Prepared by: Sandy Scott, Contract Coordinator Date: 9/12/07 Date: 9/11/07 Reviewed By: (C/M)_ Date: 9, 11, 07 Reviewed By (Finance Dir) Date: 9/11/57 Reviewed By: (DA) Willani Date: 9/11/07 Reviewed By: (Public Works) **BOARD ACTION:** (Aye) Motion .(Nay)

CARSON CITY, NEVADA BOARD OF SUPERVISORS

1 BOARD ACTION AND EXECUTION:

ALAN GLOVER, CLERK-RECORDER

DATED this 20th day of September, 2007

1.1 The Board of Supervisors for Carson City, Nevada at their publicly noticed meeting of September 20, 2007, approved the execution of the attached document(s) hereinbefore identified as Request to Increase the Contingency and Release of Final Payment on CONTRACT No. 2006-074 titled "Carson City Freeway Phase 2A Utility Relocations, Colorado St., Saliman Rd., and Fairview Dr./Linear Ditch Project". Further, the Board of Supervisors authorizes the Mayor of Carson City, Nevada to set his hand to this document and record his signature for the execution of this document in accordance with the action taken.

CARSON CITY, NEVADA	
MARV TEIXEIRA, MAYOR	
DATED this 20 th day of September, 2007	
	ATTEST:

PUBLIC WORKS DEPARTMENT

MADMINISTRATION
3505 Butti Way
Carson City, NV 89701-3498
Ph: 775-887-2355
Fx: 775-887-2112

© CONTRACTS
3505 Buttl Way
Carson City, NV 89701-3498
Ph: 775-887-2355
Fx: 775-887-2112

FILEET SERVICES

3303 Butti Way, Building 2

Carson City, NV 89701-3498

Ph: 775-887-2356

Fx: 775-887-2258

OPERATIONS (Water, Sewer, Wastewater, Streets, Landfill, Environmental) 3505 Butti Way Carson City, NV 89701-3498 Ph: 775-887-2355 Fx: 775-887-2112

TRANSPORTATION/
CAPITAL PROJECTS
3505 Buttl Way
Carson City, NV 89701-3498
Ph: 775-887-2355
Fx: 775-887-2112

DEVELOPMENT SERVICES

BUILDING and SAFETY
PERMIT CENTER
2621 Northgate Lane, Suite 6
Carson City, NV 89705-1319
Ph: 775-887-2310
Fx: 775-887-2202

DEVELOPMENT ENGINEERING
2621 Northgate Lane, Suite 54
Carson City, NV 89706-1319
Ph: 775-887-2300
Fs: 775-887-2283

PLANNING

2621 Northgate Lane, Suite 62

Carson City, NV 89706-1319

Ph; 775-887-2180

Fx; 775-887-2278

CARSON CITY NEVADA

Consolidated Municipality and State Capital



APN#

NOTICE OF COMPLETION

TO: Carson City
CLERK - RECORDER
885 E. Musser Street
Carson City, NV 89701

ATTN: Alan Glover, Clerk-Recorder

DATE: September 7, 2007 Labor Commissioner PWP# CC-2007-088

NOTICE IS HEREBY GIVEN FOR CONTRACT # 2006-047 FOR THE PROJECT OF "Carson City Freeway Phase 2A Utility Relocations, Colorado St., S. Saliman Rd., Fairview Dr. /Linear Ditch":

- 1 That Carson City, whose executive offices are located at 201 North Carson Street, Carson City, Nevada 89701, is a municipal government and the owner of the real property for which the work was performed.
- 2 That the location of said property is Colorado St., S. Saliman Rd., Fairview Dr. and Linear Ditch.
- That said project commenced on or about June 29, 2007, and that the Board of Supervisors accepted this project as 100% complete on September 20, 2007.
- That the Contractor performing and completing said project was RaPiD Construction, Inc.
- That said property is owned in fee simple title, and that no other person or persons whomsoever is the owner of, or interested therein.
- 6 That the Contract Administrator assigned this project was Sandy Scott whose office was located at 3505 Butti Way, Carson City, Nevada 89701.

This **NOTICE OF COMPLETION** is given in compliance with the provisions of section 108,228 of the Nevada Revised Statutes, and the above facts are true and correct.

BY:			Contract	A Committee of	وريد كالمراج والمرازا
	~ nnn1	~ COT	I Antract	4 0 30	umatroi
	Janua				111 15 55 5

PUBLIC WORKS DEPARTMENT

ADMINISTRATION

3505 Butti Way Carson City, NV 89701-3498 Ph: 775-887-2355 Fx: 775-887-2112

CONTRACTS

3505 Butti Way Carson City, NV 89701-3498 Ph: 775-887-2355 Fx: 775-887-2112

FLEET SERVICES

3303 Butti Way, Building 2 Carson City, NV 89701-3498 Ph: 775-887-2356 Fx: 775-887-2258

M OPERATIONS

(Water, Sewer, Wastewater, Streets, Landfill, Environmental) 3505 Butti Way Carson City, NV 89701-3498 Ph: 775-887-2355 Fx: 775-887-2112

TRANSPORTATION/

3505 Butti Way Carson City, NV 89701-3498 Ph: 775-887-2355 Fx: 775-887-2112

DEVELOPMENT SERVICES

BUILDING and SAFETY PERMIT CENTER

2621 Northgate Lane, Suite 6 Carson City, NV 89706-1319 Ph: 775-887-2310 Fx: 775-887-2202

DEVELOPMENT ENGINEERING

2621 Northgate Lane, Suite 54 Carson City, NV 89706-1319 Ph: 775-887-2300 Fx: 775-887-2283

PLANNING

2621 Northgate Lane, Suite 62 Carson City, NV 89706-1319 Ph: 775-887-2180 Fx: 775-887-2278

CARSON CITY NEVADA

Consolidated Municipality and State Capital



MEMORANDUM

Date:

August 28, 2007

To:

Sandy Scott, Contract Coordinator

From:

John Benzing, Construction Manager Benzing

Subject:

Carson City Freeway Phase 2A Utility Relocation, (Colorado Street, Fairview

Drive, Saliman Rd) Project

Contract No. 2006-074 Project No. 00-6010.01

Completion of Contract Work

This is to advise you that all work required for the subject contract has been satisfactorily completed. Please prepare the necessary actions to release the final payment for this contract. There were 5 Change Orders on this project as summarized below:

C.O. #1 Added rock stabilization and cutoff collars.
Additional cost = \$39,939.00

C.O. #2 Added a boundary line survey to determine the true right-of-way line for fencing along Fairview Drive; installed an additional service saddle and corp stop for bleeding of the water line; a small change in fencing length; and adjustments to time for weather days.

Additional cost = \$4,724.00

C.O. #3 Adjusted a bid item for one additional 12" cut-in valve on a water line; adjusted a bid item for one additional cut-off collar; many changes to the work mandated by the plan check from the Bureau of Safe Drinking Water which was not finalized until after the bid opening

Additional cost = \$51.880.00

C.O. #4 Adjustments resulting from 13 Work Directives correcting for field conditions; adjustments to balance the final pay quantities of 5 Unit Bid items.

Additional cost = \$59.708.00

C.O. #5 Adjustment to fencing items to change out the already installed, smooth wire cattle fencing, shown on the plans, to barbed wire cattle fencing.

Additional cost = \$16,071.00

The net effect of the above Change Orders is an increase in the total contract amount of \$172,322.00.

Note: The processing of Change Order No. 5 is contingent upon approval by the Board of Supervisors as this Change Order would cause us to exceed the approved contingency amount by \$15,545.49.

CHANGE ORDER No. 1	No. 1	
Contract No. 2006-074 Project No. 00-6010.01 Project Title: Carson City Freeway Phase 2A Utility Relocations, Colorado St, Saliman Rd and Fairview Dr/Linear Ditch Project	noject (Schervice A.2)	
The Contractor is hereby authorized to make the following changes to the Scope of Work for the referenced contract, subject to the provisions of the contract documents: Item #1: This Change Order is initiated by the City to cover changes to the work required due to field conditions. Details of the changes and changes to the Contract amount are shown in Attachment No.	ct to the provisions of the contract documents: If the changes and changes to the Contract amount are show	wn in Attachment No. 1.
Justification: The Contract documents allow the City to make changes to the Work as necessary to fit field conditions.		
Requested By: City		
Item #1: Increases / Decreases / Does not change the Contract Sum by:	39.00	
Item #1: Increases / Decreases / Does not change the Contract Term by:	calendar days	
SUMMARY	1 2 3 4 5 3 1.	
1 Viigina Comes oun	0.00	The second secon
3 Contract Sum prior to this Change Order	\$ 1,567,765.10	
4 Contract Sum will be (increased) (decreased) (unchanged) by this Change Order in the amount of	\$ 39,939.00 \$ 1,607,704.10	
Keyised Contract out including this Change Creek Original number of calendar days to complete the contract	194	calendar days
7 Contract Term will be (increased) (decreased) (unchanged)by: 8 Revised number of days to complete the contract	1 8	calendar days
9 Revised date of Completion by this Change Order	July 7, 2007	
Not valid until signed by Contracts, Contractor, and Project Manager. This change authorization constitutes full and complete compensation for all labor, equipment, materials, overhead, profit, any and all indirect costs, and time adjustment to perform the above described change. All other	actor, and Project Manager. any and all indirect costs, and time adjustment to perform	the above described change. All other
CONTRACTS City of Carson City By: Contractor City of Carson City Cit	PROJECT MANAGER	of Banjing
ted Name: Sand Oct 54 Printed Name: 2	Printed Name:	O John Benzing O V
と		2-9-07
Date: $Q Q C$	Date:	1117

ORIGINAL

CARSON CITY CONTRACTS CHANGE ORDER No. 2

Contract No. 2006-074 Project Title: Carson City Freeway Phase 2A Utility Relocations, Colorado St, Saliman Rd and Fairview Dr/Linear Ditch Project Project No. 00-6010.01

The Contractor is hereby authorized to make the following changes to the Scope of Work for the referenced contract, subject to the provisions of the contract documents:

Item #1: This Change Order is initiated by the City to cover changes to the work due to field conditions and time extension due to weather delays. Details of the changes, and cost and time adjustments are shown in

Justification: The Contract documents allow the City to make changes to the Work as necessary to fit field conditions.

Requested By: City

Item #1: Increases / Decreases / Does not change the Contract Sum by:

Item #1: Increases / Decreases/ Does not change the Contract Term by:

+

calendar days

Original Contract Sum

SUMMARY

- Net change by previously approved Change Orders
- Contract Sum prior to this Change Order
- Contract Sum will be (increased) (decreased) (unchanged) by this Change Order in the amount of
- Revised Contract Sum including this Change Order
- Original number of calendar days to complete the contract
- Contract Term will be (increased) (decreased) (unchanged)by: Revised number of days to complete the contract
- Revised date of Completion by this Change Order

ŀ		
•		
*		
`		
л.		
. 14		
•		
4		
٠.		
Š		
-		
÷.		
Š		

,612,428.10 607,704.10 39,939.00 4,724.00

July 13, 2007 202 calendar days calendar days calendar days

Not valid until signed by Contracts, Contractor, and Project Manager.

This change authorization constitutes full and complete compensation for all labor, equipment, materials, overhead, profit, any and all indirect costs, and time adjustment to perform the above described change. All other

City of Carson Oxfo CONTRACTS costs are non-compensable

Printed Name:

Date: Title:

ÿ

CONTRACTOR

Printed Name:

Date: Title:

3-20-07 Mesida.

ቻ ሃ:

Printed Name

Title

Date:

PROJECT MANAGER

John Benzing

Construction Manager

3-20-07

ORIGINAL

CARSON CITY CONTRACTS

B. 10. 601 01 01	CHANGE ORDER No. 3		
Contract No. 2006-074 Project No. 00-6010.01 Project Title: Carson City Freeway Phase 2A Utility Relocations, Colorado St, Saliman Rd and Fairview Dr/Linear Ditch Project The Contractor is hereby authorized to make the following changes to the Scope of Work for the referenced contract, subject to the provision	niview Dr/Linear Ditch Project referenced contract, subject to the provisions of t	s of the contract documents:	
Item #1: This Change Order is initiated by the City to cover various changes to the work. Details of the changes, and cost and time adjustments are shown in Attachment No. Justification: The Contract documents allow the City to make changes to the Work as necessary.	of the changes, and cost and time adjustments a	c shown in Attachment No. 1.	
Requested By: City			
Item #1: Increases / Decreases / Does not change the Contract Sum by:	30.00		
Item #1: mercases / Becreases Does not change the Contract Lemm by:	-U- CHICHORI GRYS		
SUMMARY Original Contract Sum		\$ 1,567,765.10	
2 Net change by previously approved Change Orders 3 Contract Sum prior to this Change Order		\$ 44,663.00 \$ 1,612,428.10	
4 Contract Sum will be (increased) (decreased) (unchanged) by this Change Order in the amount of Revised Contract Sum including this Change Order	unt of	\$ 51,880.00 \$ 1,664,308.10	
6 Original number of calendar days to complete the contract		208	calendar days
 Contract Term will be (increased) (decreased) (unchanged)by: Revised number of days to complete the contract 		208	calendar days
9 Revised date of Completion by this Change Order		July 13, 2007	
Not valid until signed by Contractor, and Project Manager. This change authorization constitutes full and complete compensation for all labor, equipment, materials, overhead, profit, any and all indirect costs, and time adjustment to perform the above described change. All other	Not valid until signed by Contracts, Contractor, and Project on for all labor, equipment, materials, overhead, profit, any and all indirect co.	ect Manager. ct costs, and time adjustment to perform the	he above described change. All other
CONTRACTOR CONTRACTS City of Carson City By:	Sel C	PROJECT MANACER	ble Barrie
Printed Name: Squade Drich Printed Name: Title: Cart, Parinto, Title: Title:	O Selmi President	Printed Name:	Construction Manager
	4/26/07	D.	4-18-07

ORIGINAL

CARSON CITY CONTRACTS CHANGE ORDER No. 4

8-8-07	Date	5/25/07	Date:	6/22/07	Date:
Construction Manager	Title	Cont Canol	Title	10.20/E	Title:
O John Benzing	Printed Name:	Her Charles	Printed Name:	ame: The	Printed Name:
John Benging	By:	The Xan	K By	By:	By:
VAGER	PROJECT MANAGER	0	CONTRACTOR	CONTRACTS	CONTRACTS
erform the above described change. All other	nager. and time adjustment to p	Not valid until signed by Contracts, Contractor, and Project Manager. ion for all labor, equipment, materials, overhead, profit, any and all indirect costs, and tim	Not valid until signed by sensation for all labor, equipment, may	Not valid until signed by Contracts, Contractor, and Project Manager. This change authorization constitutes full and complete compensation for all labor, equipment, materials, overhead, profit, any and all indirect costs, and time adjustment to perform the above described change. All other	This chai
calendar days	July 25, 2007			Revised date of Completion by this Change Order	9 Res
calendar days	12		ed)by	Contract 1 cm will be (increased) (decreased) (unchanged) by: Revised number of days to complete the contract	8 ^ Re
çalendar days	208		#Cf	Original number of calendar days to complete the contract	a o
	1,724,016.10		1	Revised Contract Sum including this Change Order	
ALDER SALVES STATE OF THE	59,708.00	nt of	ed) by this Change Order in the amoun	Contract Sum will be (increased) (decreased) (unchanged) by this Change Order in the amount of	
The state of the s	96,543.00			Net change by previously approved Change Orders Contract Sum prior to this Change Order	3 k
	1,567,765.10			Original Contract Sum	
				RY	SUMMARY
			The state of the s	The Community of the Co	
		12 calendar days	Term by:	Item #1: Increases / Decreases/ Does not change the Contract Term by:	ltem#1:
	Marie Proprieto de Caracteria	\$59,708.00	t Sum by:	Item #1: Increases / Becreases / Bocs not change the Contract Sum by:	Item#1:
				Requested By: City	Requeste
			e changes to the Work as necessary.	Justification: The Contract documents allow the City to make changes to the Work as necessary.	Justificat
	shown in Attachment No	of the changes, and cost and time adjustments are s	various changes to the work. Details	Item #1: This Change Order is initiated by the City to cover various changes to the work. Details of the changes, and cost and time adjustments are shown in Attachment No.	Item #1:
	contract documents:	ferenced contract, subject to the provisions of the	hanges to the Scope of Work for the re	The Contractor is hereby authorized to make the following changes to the Scope of Work for the referenced contract, subject to the provisions of the contract documents:	The Con
	The state of the s	rview Dr/Linear Ditch Project	ons, Colorado St, Saliman Rd and Fa	V Fre	Project T
				Contract No. 2005-074 Project No. 00-6010.01	Contract

ORIGINAL

L.

CHANGE ORDER No. 5

Contract No. 2006-074 Project No. 00-6010.01 Project Title: Carson City Freeway Phase 2A Hillity Relocations, Colorado St. Saliman Rd and Fairview Dr/Linear Ditch Project	nd Fairniow Tell insar Dirch Praiset		
The Contractor is hereby authorized to make the following changes to the Scope of Work for the referenced contract, subject to the provisions of the contract documents:	r the referenced contract, subject to the provisions of the contrac	documents:	
Item #1: This Change Order is initiated by the City to cover modification to cattle fencing as requested by NDOT. Details of the change, and cost adjustment are shown in Attachment No.	s requested by NDOT. Details of the change, and cost adjustmen	it are shown in Attachmen	t No. 1
Justification: The Contract documents allow the City to make changes to the Work as necessary			
Requested By: City			
Item #1: Increases / Decreases / Does not change the Contract Sum by:	\$16,071.00		
Item #1: incremes / Decreases/ Does not change the Contract Term by:	-0- calendar days		
SUMMARY Original Contract Sum		1.567.765.10	
3 Not after the state of the st	The second secon	156 251 00	
3 Contract Sum prior to this Change Order	***************************************	1,724,016,10	
 Contract Sum will be (increased) (decreased) (therefore) by this Change Order in the amount of Revised Contract Sum including this Change Order 	amount of	1,740,087.10	
6 Original number of calendar days to complete the contract		220	calendar days
Revised number of days to complete the contract		220	calendar days
9 Revised date of Completion by this Change Order		July 25, 2007	
onstitutes full and complete compensat	Not valid until signed by Contracts, Contractor, and Project Manager. ion for all labor, equipment, materials, overhead, profit, any and all indirect costs, and tim	e adjustment to perform th	ne above described change. All other
CONTRACTOR City of Carson City		PROJECT MANAGER	7
Printed Name: Ty:	Sandy State	By: Printed Name	John Benzing
Title:	Cank Pand-	Title	Construction Manager
Date: 9/27/12 Date:	18/08/C)	Date:	9-10-07

ORIGINAL

23