

Parks & Recreation Commission
STAFF REPORT

MEETING DATE: October 1, 2013

AGENDA ITEM NUMBER: 4 A

STAFF: Juan F. Guzman, Open Space Manager

REQUEST: Update regarding the Kings Canyon to Ash Canyon trail project.

GENERAL DISCUSSION:

Ash Canyon to Kings Canyon Trail

Muscle-Powered continues construction on the Carson City trail segment while crews from Great Basin have advanced construction towards the center of the trail access in from Waterfall Road. The summer work schedule continues to be Wednesdays and Fridays from 5:15 p.m. to 8:15 p.m. and Sundays from 8:00 a.m. to 3:00 p.m. Volunteers should meet at the parking area just west of the Ash Canyon water tanks. Additional information and updates are available on the Muscle-Powered website. Construction of this trail section is strictly on a volunteer base, so help is also needed and appreciated. During the month of July, 27 individual volunteers logged 338.25 hours of work. The attached illustrations show a particularly rocky segment from the beginning to its completion. For the month of August, there were 25 volunteers that contributed 291 hours. Presently the muscle powered construction effort with volunteers have advanced the trail approximately 1.25 miles from Ash Canyon Road access point.

RECOMMENDED ACTION: No action is recommended. This item is for discussion only.

Juan Guzman

From: Jeff Potter <jeffpotter5@icloud.com>
Sent: Thursday, August 01, 2013 3:14 PM
To: Juan Guzman
Subject: july hours

Hi Juan,

July had a really low volunteer turnout.

338.25 Hours
27 individuals





